



Issue 47 October 2018

## RENOVATION UPDATE

### Adult Day Program

Finishes are being installed in the ADP area. This space has been under construction since June 12, 2018. Bockstael is on track for completion of the space by **October 1**. It is anticipated that occupancy will be granted by **mid-October**.

### Treatment Room (former Gift Shop)

Renovations in the treatment room started on June 12, 2018. Flooring and millwork finishes are ongoing. Bockstael is projecting completion of the space by

### Staff Education Area

Work in the staff education area is complete. Some minor deficiencies are currently being addressed. The occupancy permit for the space is outstanding. This permit is required before Holy Family Home can occupy the space.

### Town Centre Corridors

Renovations in corridor areas 1 and 2 (shown right) are complete.

Area 3 - will be under construction until **October 5th**. The lights in the area have been replaced. Bulkhead painting work remains to be completed.

Area 4 - work is scheduled to start on **October 9th**

Area 5 - work is scheduled to start on **October 30th**

All corridor renovations are scheduled for completion by the end of **November 2018**.



## NEW ADDITION UPDATE

Work continues to progress with the new addition (Building C) and is currently scheduled for completion **early in the New Year**.

- Mechanical and electrical ceiling rough-ins continue on all floors of the expansion.
- Masonry work is now complete. Weather proofing work is ongoing.
- Wall boarding, taping, and mudding are ongoing on all floors of the expansion.
- Painting and millwork installation is ongoing in both the North and South wings.
- Preparations for patient lift track bracing installation is ongoing on the North and South wings of the expansion.
- Audio-visual requirements for the Atrium are being reviewed with Holy Family Home. Boarding and taping will continue once the A/V requirements have been confirmed.
- Work has begun on the elevator structure throughout all four floors of the expansion.

## OPERATIONAL READINESS

Operational and move readiness plans are underway for the transfer of residents and staff into the new building, known as 'Building C'. While the final move-in date has not yet been finalized, it is anticipated that this will take place in the **Spring 2019**.

The operational readiness plans aim to minimize disruption to residents and staff during the move phase of the project through detailed planning and preparation. Operational readiness plans will assist in ensuring staff are well informed on new systems and processes, understand new work flows, have been trained on new equipment and safety procedures, and most importantly, feel confident in their ability to provide care or services to the residents.

## COMMUNICATION DISPLAY BOARD

A display board with Holy Family Home news updates will be placed in the lobby area in the first week of October. The board will provide ongoing updates and photos relating to construction, operational readiness, and the Life Love Legacy Capital Campaign to all members of the Holy Family Home community.